Athletic Facilities-Related Projects:

PROJECTED NYSED SUBMISSION

October 2024

Plans submission of high school athletic facilities-related projects, Including athletic fields, bleachers, sound systems, scoreboards; gymnasiums, including sound systems and scoreboards APPROVAL OF PLANS

Anticipated NYSED approval

June 2025

INSTALLATION START DATE

June 2025
Anticipated start date of construction

COMPLETION DATE

November 2025
Anticipated
completion of
construction

- PROJECTED NYSED SUBMISSION
- APPROVAL OF PLANS
- INSTALLATION START DATE
- COMPLETION DATE

Theatrical Lighting and Sound Secondary Schools Projects

PROJECTED NYSED SUBMISSION APPROVAL INSTALLATION COMPLETION DATE OF PLANS START DATE October 2024 November 2025 June 2025 June 2025 Plans submission for all theatrical sound Anticipated Anticipated start Anticipated completion NYSED approval and lighting upgrades for secondary installations at all of installations at all schools of plans secondary schools secondary schools

- PROJECTED NYSED SUBMISSION
- APPROVAL OF PLANS
- INSTALLATION START DATE
- COMPLETION DATE

HVAC Projects:

INSTALLATION START DATE PROJECTED NYSED SUBMISSION COMPLETION DATE APPROVAL OF PLANS INSTALLATION START DATE COMPLETION DATE November 2024 July 2025 August 2025 December 2025 May 2026 June 2025 September 2025 Anticipated completion of Phase 1 HVAC split Anticipated completion of Phase 1 HVAC rooftop installations at South Plans submission of Phase 1 HVAC Anticipated NYSED | Anticipated NYSED Anticipated start of Anticipated start of installations of Phase projects at Bay Elementary School and approval of Phase approval of Phase 1 installations of Phase South Ocean Middle School 1 HVAC project HVAC project plans 1 HVAC units at 1 HVAC units at Bay unit installations at South Ocean Middle School Ocean Middle School plans for South for Bay Elementary South Ocean Middle Elementary School Anticipated completion of Phase 1 HVAC installations at Bay Ocean Middle School School School

Elementary School

March 2025

Plans submission of Phase 2 HVAC project Phase 2 HVAC projects at Eagle and Tremont Elementary Schools

October 2025

Anticipated NYSED approval of Phase 2 HVAC project plans for Eagle and Tremont Elementary Schools January 2026

Anticipated start of installations of Phase 2 HVAC units t Eagle and Tremont Elementary Schools

September 2026

Anticipated completion of Phase 2 HVAC installations at Eagle and Tremont Elementary Schools

March 2026

Plans submission of Phase 3 HVAC projects at Barton, Canaan, Medford and River Elementary Schools October 2026

nticipated NYSED approval of Phase 3 HVAC project plans for Barton, Canaan, Medford and River **Elementary Schools**

September 2027

Anticipated completion of Phase 3 HVAC installations at Barton, Canaan, Medford and River Elementary Schools

January 2027

Anticipated start of installations of

Phase 3 HVAC units

at Barton, Canaan,

Medford and River

Elementary Schools

March 2027 Plans submission of Phase 4 HVAC projects at Saxton and Oregon Middle Schools and Patchogue-Medford High School October 2027 Anticipated NYSED

approval of Phase 4 HVAC project plans for Saxton and Oregon Middle Schools and Patchogue-Medford High School

January 2028 Anticipated start of installations of Phase 4 HVAC units at Saxton and Oregon Middle Schools and Patchogue-Medford High School

September 2028

PROJECTED NYSED SUBMISSION

APPROVAL OF PLANS

Anticipated completion of Phase 4 HVAC installations at Saxton and Oregon Middle Schools and Patchogue-Medford High School